BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Construction of drains in Military Dairy Farm in Sanjeevininagar in Ward No 07, Byatarayanapura
2	Amount of Work Portion	
3	Estimate cost	10.00 Lakhs
4	Name Of Contractor	M/S Sathya Construction, Sri Satheesh
5	Agreement No.	270/2015-16
6	No. and date Under which the work order has been issued	EE/BTP/BBMP/E-PMT/270/15-16 Date: 01.03.2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	Attached
9	Date of receipt of application in the sub-division office	Attached.
10	Extension granted if any	
	1. Form	
	2. Form	
11	Work Carried out by the contractor during the original period stipulated in contract	60%
12	Work carried out during the period of extension	40%
13	Work carried out during 2nd extension	-
14	Time now applied for	400 days.
15	Date of recommending time applied for	-
16	Wheather the original application of the contractor is enclosed	Attached
17	Balance work remaining to be	Due to Negotiations and clearance from the military department Work got delayed.

18	Probable time required for completion of remaining work	–
19	Cost of work charged establishment charge on the work after the expiry of original period	5 Rs per day.
20	Wheather the notice as per clause has been issued	Yes.
21	Remarks of the AEE and the daily rate of penalty proposed	5 Rs per day.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division.

Chief Engineer
Yelahanka Zone

Chief Engineer
Yelahanka Zone
Bangalore Bangalore Mahanagara
Palike Bangalore 92